BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package – 01, Includes 10 works of Rs 146.50 Lakhs
2	Amount of Work Portion	1,34,86,752/=
3	Estimate cost	146.50 Lakhs
4	Name Of Contractor	M/s KBR Infratech Ltd
5	Agreement No.	165/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/165/19-20 Date:17.11.2018
7	Time limit originally fixed for completion	4 Months
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	316 Days
15	Date of recommending time limit applied for	30.10.2019 to 16.9.2020.
16	Wheather the original application of contractor is enclosed	-

17	Balance work remaining to be done	40 %.
18	Probable time required for completion of remaining work	16.9.2020.
19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	On account of covid-19 pandamic disease, workers were not available. delay may be condoned with less penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved. with 0.1% on Bill Amount.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone

ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ